

Project Information						
GLO's Designated Representative ("GDR") Name: Waggoner		Contract No. and/or WO: 3659466				
Applicant Name: sdfsd		Co-Applicant Name:				
Physical Address:						
Building Contractor Name	:	Floor Plan: BONSAI (BON)				
Must be Completed Immediately Prior to Insulation and Drywall						
General Inspection						
Yes No x N/A	Confirm which Green Standard applies.					
Yes No x N/A	Resilient roof photos verified: 1) Taped decking seams 2) Button cap nails used					
Yes No x N/A	Building permit and green tags in place an	nd visible.				
Yes No x N/A	Confirm foundation municipal tag and engineer's report is issued (with the plans) and available (if applicable).					
Yes No x N/A	Verify it's framed according to plans, correct number of rooms, bathrooms, windows and double check elevation (option selection), roof, etc					
Yes No x N/A	At least one 36-inch entrance door on an accessible route served by no-step entrance or ramp					
Yes No N/A	Check finished slab surface complete/plumbing entry points patched and cured					
x Yes No N/A	No subfloor areas of unevenness exceeding 3/8 inch per 36 inches					
x Yes No No N/A	Confirm rough opening for interior passage doors will accommodate a 32-inch door, unless the door provides access only to closet of less than 15 sq. ft. in area					
Yes No x N/A	Each hallway has a width of at least 36 inc	Each hallway has a width of at least 36 inches and is level				
Yes No x N/A	Anchor bolts, washer, nuts, all tightened (if applicable)				
Yes No x N/A	2x6 joist hangers are installed at attic/all areas, with appropriate number of nails					
Yes No x N/A	Check AC drain installed and visually clea	ar of debris				
Yes No x N/A	Gas and electric meter location reasonably near home					
Yes No x N/A	Poly spray foam at slab and roof baffles done as required					
Yes No x N/A	All trade nail guards in place					
Yes No x N/A	Framing is free from irregularities such as flaws notching or scabbing, or overall dan patterns/usage					
Yes No x N/A	Inside of home is free from debris and swept					
Yes No x N/A	All trash is picked up and placed in trash area/dumpster					



Inspector Observation Remarks:					



Interior Inspection					
Yes No X N/A	Each bathroom is reinforced with blocking for potential grab bar installation as required. (32- 38" High Minimum, ADA 2010)				
Yes No X N/A	Verify water source located on a short wall, control is on either long or short wall of rollin shower when a permanent seat is present (if applicable) ADA 2010.				
Yes No x N/A	Check plan on sizes of ceiling joists and rafters. Check doubles around openings				
Yes No X N/A	Studs are installed at 16 inches on center				
Yes No X N/A	Check windstorm clips are present				
Yes No X N/A	All receptacles (electric outlets) at least 15 inches above floor				
Yes No x N/A	Light switches, fan switches and thermostat no higher than 48 inches from floor				
Yes No X N/A	Each breaker box is located not higher than 48 inches above the floor inside the building on the first floor in the utility room or garage; unless the applicable building code or codes do not prescribe another location for the breaker boxes				
Yes No x N/A	Check all electrical clears door casings, and that it is not behind door swing				
Yes No X N/A	Yes No x N/A Smoke detector and carbon monoxide detector locations wired				
Yes No X N/A	No x N/A All walls and corners are plumb				
Yes No x N/A	A Toilets at 17-19 inches on center from side wall				
Yes No X N/A	Space is provided on both sides of doors for casing				
Inspector Observation Remarks:					
	Windows and Doors				
Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements				
Yes No X N/A	Door and window headers are sized properly, load-hearing and non load-				
Yes No X N/A	House wrap is installed in all window and door openings prior to installation of windows/doors				
Inspector Observation Remarks:					
	Exterior Inspection				
Yes No x N/A	Exterior walls are plumb and straight (no bows)				
Yes No X N/A	Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, preprimed. (Installed measurement 5" visible)				
Yes No x N/A	All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement				

Form 11.10 - Progress Inspection Checklist

August 2022

Page 3



Yes No x N/A	All butt-joints are less than	1/8 inch, both siding and trim		
Yes No x N/A	Use trim nails on 1x4 Hardie trim (siding)			
Yes No x N/A	All roof jacks installed			
Yes No x N/A	Every door and window location and size are confirmed			
Yes No x N/A	Window and door openings are plumb			
Yes No x N/A	Sheathing on the house is cut tight, straight, without gaps or holes, and nailed			
Yes No x N/A	per plan specifications Two exterior hase hits (front/heels)			
Yes No x N/A	Two exterior hose bibs (front/back). Verify minimum ½ inch expansion gap: between siding and porch floor, and			
Inspector Observation Rem	between ramp and siding			
inspector Observation Kem	iarks:			
	Roof/Att	ic		
Yes No x N/A	HVAC ductwork in place properly installed, no gaps or openings.			
Yes No x N/A	AC intakes/returns are on the main floor			
Yes No x N/A	All windstorm/fortified appurtenances are in place			
Yes No x N/A	Roof sheathing is flat, no valleys or high places. Radiant barrier installed.			
Yes No x N/A	Roof decking is installed with small gap 1/16–1/8 inch on all end joints.			
Yes No X N/A	Roof sheathing is nailed per plan and windstorm requirements.			
Inspector Observation Rem	arks:			
	Signatur	es		
Under penalties of perjury, I		sented in this document is true and accurate to the		
	-	providing false representations herein constitutes		
an act of fraud. False, misleading or incomplete information may result in my ineligibility to participate in				
Programs that will accept this	s document.			
Wanning, Any nangan what	lmovinaly makog o folgo oloji	un au atatamant ta IIID may ba gubiaat ta airil		
0	18 U.S.C. 287, 1001 and 31 U	m or statement to HUD may be subject to civil		
or criminal penalties under	10 C.S.C. 207, 1001 and 31 C	J. 13. C. 3127		
Inspector Printed Name:				
		Date:		
Inspector Signature:				
Image no	ot found or type unknown			
Superintendent Printed Na	me: fdg	Date:		

Form 11.10 - Progress Inspection Checklist

August 2022

Page 4



Superintendent Signature:	
1	

^{**}Based upon IRC 2012, ADA 2010, HUD Housing Quality Standards and CDR Design Standards