

Project Information				
GLO's Designated Representative ("GDR") Name: Waggoner		Contract No. and/or WO: 3659466		
Applicant Name: sdfsd		Co-Applicant Name:		
Physical Address:				
Building Contractor Name:		Floor Plan: BONSAI (BON)		
**Must be Completed Immediately Prior to Insulation and Drywall**				
General Inspection				
Yes No x N/A	Confirm which Green Standard applies.			
Yes No x N/A	Resilient roof photos verified: 1) Taped decking seams 2) Button cap nails used.			
Yes No x N/A	Building permit and green tags in place and visible.			
Yes No x N/A	Confirm foundation municipal tag and engineer's report is issued (with the plans) and available (if applicable).			
Yes No No N/A	Verify it's framed according to plans, correct number of rooms, bathrooms, windows and double check elevation (option selection), roof, etc.			
Yes No X N/A	At least one 36-inch entrance door on an accessible route served by no-step entrance or ramp.			
Yes X No N/A	Check finished slab surface complete/plumbing entry points patched and cured.			
X Yes No N/A	No subfloor areas of unevenness exceeding 3/8 inch per 36 inches.			
X Yes No No N/A	Confirm rough opening for interior passage doors will accommodate a 32-inch door, unless the door provides access only to closet of less than 15 sq. ft. in area.			
Yes No x N/A	Each hallway has a width of at least 36 inches and is level.			
Yes No x N/A	Anchor bolts, washer, nuts, all tightened (if applicable).			
Yes No x N/A	2x6 joist hangers are installed at attic/all areas, with appropriate number of nails.			
Yes No x N/A	Check AC drain installed and visually clear of debris.			
Yes No x N/A	Gas and electric meter location reasonably near home.			
Yes No x N/A	Poly spray foam at slab and roof baffles done as required.			
Yes No x N/A	All trade nail guards in place.			
Yes No No N/A	Framing is free from irregularities such as excessive mud, mildew, knots or flaws notching or scabbing, or overall damage. Note unusual nail patterns/usage.			
Yes No x N/A	Inside of home is free from debris and swept			
Yes No x N/A	All trash is picked up and placed in trash area	a/dumpster.		
Inspector Observation Remarks:				



Interior Inspection				
Yes No No N/A	Each bathroom is reinforced with blocking for potential grab bar installation as required. (32- 38" High Minimum, ADA 2010).			
Yes No x N/A	Verify water source located on a short wall, control is on either long or short wall of rollin shower when a permanent seat is present (if applicable) ADA 2010.			
Yes No x N/A	Check plan on sizes of ceiling joists and rafters. Check doubles around openings.			
Yes No x N/A	Studs are installed at 16 inches on center.			
Yes No X N/A	Check windstorm clips are present.			
Yes No x N/A	All receptacles (electric outlets) at least 15 inches above floor.			
Yes No x N/A	Light switches, fan switches and thermostat no higher than 48 inches from floor.			
Yes No x N/A	Each breaker box is located not higher than 48 inches above the floor inside the building on the first floor in the utility room or garage; unless the applicable building code or codes do not prescribe another location for the breaker boxes.			
Yes No X N/A	Check all electrical clears door casings, and that it is not behind door swing.			
Yes No x N/A	Smoke detector and carbon monoxide detector locations wired.			
Yes No x N/A	All walls and corners are plumb.			
Yes No X N/A	Toilets at 17-19 inches on center from side wall.			
Yes No X N/A	Space is provided on both sides of doors for casing.			
Inspector Observation Remarks:				
	Windows and Doors			
Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements.			
Yes No X N/A	Door and window headers are sized properly, load-bearing and non load-bearing.			
Yes No X N/A	House wrap is installed in all window and door openings prior to installation of windows/doors.			
<b>Inspector Observation Rema</b>	rks:			
	Exterior Inspection			
Yes No x N/A	Exterior walls are plumb and straight (no bows).			
Yes         No x N/A           Yes         No x N/A				
	Exterior walls are plumb and straight (no bows).  Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed.			
Yes No X N/A	Exterior walls are plumb and straight (no bows).  Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible).  All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped			

Form 11.10 - Progress Inspection Checklist

August 2022

Page 2



Yes No x N/A	All roof jacks installed.		
Yes No X N/A	Every door and window location and size are confirmed.		
Yes No x N/A	Window and door openings are plumb.		
Yes No x N/A	Sheathing on the house is cut tight, straight, without gaps or holes, and nailed per plan specifications.		
Yes No X N/A	Two exterior hose bibs (front/back).		
Yes No x N/A	Verify minimum ½ inch expansion gap: between siding and porch floor, and between ramp and siding.		
<b>Inspector Observation Rema</b>	rks:		
	Roof/Atti	c	
Yes No x N/A	HVAC ductwork in place properly installed, no gaps or openings.		
Yes No x N/A	AC intakes/returns are on the main floor.		
Yes No x N/A	All windstorm/fortified appurtenances are in place.		
Yes No X N/A	Roof sheathing is flat, no valleys or high places. Radiant barrier installed.		
Yes No x N/A	Roof decking is installed with small gap 1/16–1/8 inch on all end joints.		
Yes No X N/A	Roof sheathing is nailed per plan and windstorm requirements.		
<b>Inspector Observation Rema</b>	rks:		
	Signature	S	
Under penalties of periury, I ce		nted in this document is true and accurate to the	
	•	viding false representations herein constitutes an	
act of fraud. False, misleading	or incomplete information may	result in my ineligibility to participate in	
Programs that will accept this o	locument.		
Wowing Any nongon who ly	a avvimaly malyag a falga alaim	on statement to IIID may be subject to simil on	
criminal penalties under 18 U	•	or statement to HUD may be subject to civil or	
criminal penalties under 10 C	5.5.C. 207, 1001 and 51 0.5.C	. 314)	
<b>Inspector Printed Name:</b>			
		D (	
		Date:	
Inspector Signature: Image not	found or type unknown		
Superintendent Printed Nam	e: fdg	Date:	

Form 11.10 - Progress Inspection Checklist

August 2022

Page 3



Superintendent Signature:				
Superimenaem Signature.				

<sup>\*\*</sup>Based upon IRC 2012, ADA 2010, HUD Housing Quality Standards and CDR Design Standards