

Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Project Information			
GLO's Designated Representative ("GDR") Name: Waggoner		Contract No. and/or WO: 3659466	
Applicant Name: sdfsd		Co-Applicant Name:	
Physical Address:			
Building Contractor Name:		Floor Plan: BONSAI (BON)	
Must be Completed Immediately Prior to Insulation and Drywall			
General Inspection			
Yes No x N/A	Confirm which Green Standard applies.		
Yes No x N/A	Resilient roof photos verified: 1) Taped decking seams 2) Button cap nails used		
Yes No x N/A	Building permit and green tags in place and v	isible.	
Yes No X N/A	Confirm foundation municipal tag and engineer's report is issued (with the plans) and available (if applicable).		
Yes No X N/A	Verify it's framed according to plans, correct number of rooms, bathrooms, windows and double check elevation (option selection), roof, etc		
Yes No X N/A	At least one 36-inch entrance door on an accessible route served by no-step entrance or ramp		
Yes x No N/A	Check finished slab surface complete/plumbing entry points patched and cured		
x Yes No N/A	No subfloor areas of unevenness exceeding 3/8 inch per 36 inches		
X Yes No N/A	Confirm rough opening for interior passage doors will accommodate a 32-inch door, unless the door provides access only to closet of less than 15 sq. ft. in area		
Yes No x N/A	Each hallway has a width of at least 36 inches and is level		
Yes No x N/A	Anchor bolts, washer, nuts, all tightened (if applicable)		
Yes No x N/A	2x6 joist hangers are installed at attic/all areas, with appropriate number of nails		
Yes No x N/A	Check AC drain installed and visually clear of debris		
Yes No x N/A	Gas and electric meter location reasonably near home		
Yes No x N/A	Poly spray foam at slab and roof baffles done as required		
Yes No x N/A	All trade nail guards in place		
Yes No X N/A	Framing is free from irregularities such as exc notching or scabbing, or overall damage. Not		
Yes No x N/A	Inside of home is free from debris and swept		
Yes No X N/A	All trash is picked up and placed in trash area	/dumpster	
Inspector Observation Remarks:			

Form 11.10 - Progress Inspection Checklist

August 2022

Page 1

Disclaimer: The Texas General Land Office has made every effort to ensure the information contained on this form is accurate and in compliance with the most up-toatte CDBG-DR and or CDBG-MT federal rules and regulations, as applicable. It should be noted that the Texas General Land Office assumes no liability or



Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Interior Inspection		
Yes No x N/A	Each bathroom is reinforced with blocking for potential grab bar installation as	
	required. (32- 38" High Minimum, ADA 2010)	
Yes No x N/A	Verify water source located on a short wall, control is on either long or short wall	
	of rollin shower when a permanent seat is present (if applicable) ADA 2010.	
Yes No x N/A	Check plan on sizes of ceiling joists and rafters. Check doubles around openings	
Yes No x N/A	Studs are installed at 16 inches on center	
Yes No x N/A	Check windstorm clips are present	
Yes No x N/A	All receptacles (electric outlets) at least 15 inches above floor	
Yes No x N/A	Light switches, fan switches and thermostat no higher than 48 inches from floor	
Yes No x N/A	Each breaker box is located not higher than 48 inches above the floor inside the	
	building on the first floor in the utility room or garage; unless the applicable	
	building code or codes do not prescribe another location for the breaker boxes	
Yes No x N/A	Check all electrical clears door casings, and that it is not behind door swing	
Yes No x N/A	Smoke detector and carbon monoxide detector locations wired	
Yes No x N/A	All walls and corners are plumb	
Yes No x N/A	Toilets at 17-19 inches on center from side wall	
Yes No x N/A	Space is provided on both sides of doors for casing	
Inspector Observation Remai	·ks:	
Windows and Doors		
Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements	
Yes No x N/A	Door and window headers are sized properly, load-bearing and non load-bearing	
Yes No x N/A	House wrap is installed in all window and door openings prior to installation of	
	windows/doors	
Inspector Observation Remarks:		
	Dytanian Ingrastian	
	Exterior Inspection	
Yes No x N/A	Exterior walls are plumb and straight (no bows)	
Yes No x N/A Yes No x N/A	Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed.	
	(Installed measurement 5" visible)	
	All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement	
DVas DNa W N/A		
Yes No x N/A	All butt-joints are less than 1/8 inch, both siding and trim	
Yes No x N/A	Use trim nails on 1x4 Hardie trim (siding)	
Form 1110 Progress Inspection Che Disclaimer: The Texas General Land Office ha	All roof jacks installed August 2022 Page 2 made every effort to ensure the information contained on this form is accurate and in compliance with the most up-to-	
ate CDBG-DR and or CDBG MIT Peteral rule	anti re sultitions, વેડ applicable. It shout the Abled that the Lexus General Lind Office assumes no liability or	
respons biling for any error ar amission on this	for that may result from the interior period between the publication of amended and/or revised federal rules and Window and door openings are plumb	



Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Yes No x N/A	Sheathing on the house is cut tight, straight, without gaps or holes, and nailed per plan specifications		
Yes No x N/A	Two exterior hose bibs (front/back).		
Yes No X N/A	Verify minimum ½ inch expansion gap: between siding and porch floor, and between ramp and siding		
Inspector Observation Rema	rks:		
	Roof/Attic		
Yes No x N/A	HVAC ductwork in place properly installed, no gaps or openings.		
Yes No x N/A	AC intakes/returns are on the main floor		
Yes No x N/A	All windstorm/fortified appurtenances are in place		
Yes No No N/A	Roof sheathing is flat, no valleys or high places. Radiant barrier installed.		
Yes No x N/A	Roof decking is installed with small gap 1/16–1/8 inch on all end joints.		
Yes No X N/A	Roof sheathing is nailed per plan and windstorm requirements.		
Inspector Observation Rema	rks:		
	Signatures		
best of my knowledge and beli act of fraud. False, misleading that will accept this document.	ertify that the information presented in this document is true and accurate to the ef. I further understand that providing false representations herein constitutes an or incomplete information may result in my ineligibility to participate in Programs nowingly makes a false claim or statement to HUD may be subject to civil or		
	J.S.C. 287, 1001 and 31 U.S.C. 3729		
Inspector Printed Name:			
	Date:		
Inspector Signature: Image not	found or type unknown		
Superintendent Printed Nam	e: fdg		
	Date:		
Superintendent Signature: Form 11.10 - Progress Inspection Cho	ecklist August 2022 Page 3		

Form 11.10 - Progress Inspection Checklist

Page 3

Disclaimer: The Texas General Land Office has made every effort to ensure the information contained on this form is accurate and in compliance with the most up-to-dutes LREGING upon the compliance with the most u