

# Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Project Information				
GLO's Designated Representative ("GDR") Name: Waggoner		Contract No. and/or WO: 3659466		
Applicant Name: sdfsd		Co-Applicant Name:		
Physical Address:				
<b>Building Contractor Name:</b>		Floor Plan: BONSAI (BON)		
**Must be Completed Immediately Prior to Insulation and Drywall**				
General Inspection				
Yes No x N/A	Confirm which Green Standard applies.			
Yes No x N/A	Resilient roof photos verified: 1) Taped decking seams 2) Button cap nails used			
Yes No x N/A	Building permit and green tags in place and visible.			
Yes No X N/A	Confirm foundation municipal tag and engineer's report is issued (with the plans) and available (if applicable).			
Yes No X N/A	Verify it's framed according to plans, correct number of rooms, bathrooms, windows and double check elevation (option selection), roof, etc			
Yes No X N/A	At least one 36-inch entrance door on an accessible route served by no-step entrance or ramp			
Yes X No N/A	Check finished slab surface complete/plumbing entry points patched and cured			
X Yes No N/A	No subfloor areas of unevenness exceeding 3/8 inch per 36 inches			
x Yes No N/A	Confirm rough opening for interior passage doors will accommodate a 32-inch			
X Tes No No	door, unless the door provides access only to closet of less than 15 sq. ft. in area			
Yes No x N/A	Each hallway has a width of at least 36 inches and is level			
Yes No x N/A	Anchor bolts, washer, nuts, all tightened (if applicable)			
Yes No X N/A	2x6 joist hangers are installed at attic/all areas, with appropriate number of nails			
Yes No X N/A	Check AC drain installed and visually clear of debris			
Yes No X N/A	Gas and electric meter location reasonably near home			
Yes No X N/A	Poly spray foam at slab and roof baffles done as required			
Yes No x N/A	All trade nail guards in place			
Yes No X N/A	Framing is free from irregularities such as excessive mud, mildew, knots or flaws notching or scabbing, or overall damage. Note unusual nail patterns/usage			
Yes No X N/A	Inside of home is free from debris and swept			
Yes No X N/A	All trash is picked up and placed in trash area	/dumpster		
Inspector Observation Remarks:				



# Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Interior Inspection				
Yes No x N/A	Each bathroom is reinforced with blocking for potential grab bar installation as required. (32- 38" High Minimum, ADA 2010)			
Yes No x N/A	Verify water source located on a short wall, control is on either long or short wall of rollin shower when a permanent seat is present (if applicable) ADA 2010.			
Yes No x N/A	Check plan on sizes of ceiling joists and rafters. Check doubles around openings			
Yes No x N/A	Studs are installed at 16 inches on center			
Yes No x N/A	Check windstorm clips are present			
Yes No x N/A	All receptacles (electric outlets) at least 15 inches above floor			
Yes No x N/A	Light switches, fan switches and thermostat no higher than 48 inches from floor			
Yes No x N/A	Each breaker box is located not higher than 48 inches above the floor inside the building on the first floor in the utility room or garage; unless the applicable building code or codes do not prescribe another location for the breaker boxes			
Yes No x N/A	Check all electrical clears door casings, and that it is not behind door swing			
Yes No x N/A	Smoke detector and carbon monoxide detector locations wired			
Yes No x N/A	All walls and corners are plumb			
Yes No x N/A	Toilets at 17-19 inches on center from side wall			
Yes No x N/A	Space is provided on both sides of doors for casing			
Inspector Observation Remarks:				
Windows and Doors				
Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements			
Yes No x N/A	Door and window headers are sized properly, load-bearing and non load-bearing			
Yes No X N/A	House wrap is installed in all window and door openings prior to installation of windows/doors			
Inspector Observation Remarks:				
	Exterior Inspection			
Yes No x N/A	Exterior walls are plumb and straight (no bows)			
Yes No X N/A	Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible)			
Yes No x N/A	All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement			
Yes No x N/A	All butt-joints are less than 1/8 inch, both siding and trim			
Yes No x N/A	Use trim nails on 1x4 Hardie trim (siding)			
	All roof jacks installed			
Yes No x N/A	All roof jacks installed			
Yes         No x N/A           Yes         No x N/A	All roof jacks installed  Every door and window location and size are confirmed			

### Form 11.10 - Progress Inspection Checklist



## Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Yes No x N/A	Sheathing on the house is cut tight, straight, without gaps or holes, and nailed per plan specifications			
Yes No x N/A	Two exterior hose bibs (front/back).			
Yes No x N/A	Verify minimum ½ inch expansion gap: between siding and porch floor, and between ramp and siding			
Inspector Observation Remarks:				
	Roof/Atti	c		
Yes No x N/A	HVAC ductwork in place properly installed, no gaps or openings.			
Yes No x N/A	AC intakes/returns are on the main floor			
Yes No x N/A	All windstorm/fortified appurtenances are in place			
Yes No x N/A	Roof sheathing is flat, no valleys or high places. Radiant barrier installed.			
Yes No x N/A	Roof decking is installed with small gap 1/16–1/8 inch on all end joints.			
Yes No x N/A	Roof sheathing is nailed per plan and windstorm requirements.			
Inspector Observation Remarks:				
Signatures				
Under penalties of perjury, I ce	ertify that the information preser	nted in this document is true and accurate to the		
	•	viding false representations herein constitutes an		
act of fraud. False, misleading	or incomplete information may	result in my ineligibility to participate in Programs		
that will accept this document.				
Warning: Any nerson who ki	nowingly makes a false claim (	or statement to HUD may be subject to civil or		
	U.S.C. 287, 1001 and 31 U.S.C.			
Inspector Printed Name:				
		Dotos		
		Date:		
Inspector Signature:				
Image not	found or type unknown			
Superintendent Printed Name: fdg				
		Date:		
Superintendent Signature:				
~ abarmont Digitati				

### Form 11.10 - Progress Inspection Checklist

Disclaimer: The Texas General Land Office has made every effort to ensure the infarmation of this form is accurate and in compliance with the gross up-to-date CDBG-DR and or CDBG-MT federal rules and regulations, as applicable. It should be noted that the Texas General Land Office assumes no liability or responsibility for any error or omission on this form that may result from the interim period between the publication of amended and/or revised federal rules and regulations and the Texas General Land Office's standard review and update schedule.

<sup>\*\*</sup>Based upon IRC 2012, ADA 2010, HUD Housing Quality Standards and CDR Design Standards