

Texas General Land Office Community Development and Revitalization

Community Development and Kevitanzation		
Form 11.10		
Progress Inspection Checklist		

Project Information					
GLO's Designa	ted Representative ("GDR") Name: IEM_test	Contract No. and/or WO: 19-094-015-B568_2			
Applicant Name: Applicant 13		Co-Applicant Name:			
Physical Address	s:				
Building Contractor Name: Contractor 2		Floor Plan: AUGUSTINE (AUG)			
Must be Completed Immediately Prior to Insulation and Drywall					
	General Inspection				
Green Building	Confirm which Green Standard applies				
No	Resilient roof photos verified: 1) Taped decking seams 2) Button cap nails used				
Yes	Building permit, Elevation Certificate, Inspection gree	en tags visible			
No	Confirm foundation municipal tag and engineer's report is issued (with the plans) and available (if applicable)				
Yes	Verify it's framed according to plans, correct number of rooms, bathrooms, windows and double check elevation (option selection), roof, etc				
No	At least one 36-inch entrance door on an accessible route served by no-step entrance or ramp				
Yes	Check finished slab surface complete/plumbing entry points patched and cured				
No	No subfloor areas of unevenness exceeding 3/8 inch per 36 inches				
Yes	Confirm rough opening for interior passage doors will accommodate a 32-inch door, unless the door provides access only to closet of less than 15 sq. ft. in area				
No	Each hallway has a width of at least 36 inches and is level				
Yes	Anchor bolts, washer, nuts, all tightened (if applicable)				
No	2x6 joist hangers are installed at attic/all areas, with appropriate number of nails				
Yes	Check AC drain installed and visually clear of debris				
No	Gas and electric meter location reasonably near home				
Yes	Fur downs per plan				
No	Poly spray foam at slab and roof baffles done as required				
Yes	All trade nail guards in place				
No	Framing is free from irregularities such as excessive mud, mildew, knots or flaws notching or scabbing, or overall damage. Note unusual nail patterns/usage				
Yes	Inside of home is free from debris and swept				
No	All trash is picked up and placed in trash area/dumpster				
Yes	General Inspector Observation Remarks:				



	Interior Inspection	
Yes	Each bathroom is reinforced with blocking for potential grab bar installation as required. (32-38" High Minimum, ADA 2010)	
No	Verify water source located on a short wall, control is on either a long or short wall of roll-in shower when a permanent seat is present (if applicable) ADA 2010	
Yes	Check plan on sizes of ceiling joists and rafters. Check doubles around openings	
No	Studs are installed at 16 inches on center	
Yes	Door and window headers are sized to scale, load-bearing and non-load-bearing	
No	Check windstorm clips are present	
Yes	All receptacles (electric outlets) at least 15 inches above floor	
No	Light switches, fan switches and thermostat no higher than 48 inches from floor	
Yes	Each breaker box is located not higher than 48 inches above the floor inside the building of first floor in the utility room or garage; unless the applicable building code or codes do not prescribe another location for the breaker boxes	
No	Check all electrical clears door casings, and that it is not behind door swing	
Yes	Smoke detector and carbon monoxide detector locations wired	
N\/A	All walls and corners are plumb	
No	Toilets at 17-19 inches on center from side wall	
Yes	Space is provided on both sides of doors for casing	
No	Inspector Observation Remarks	
	Windows and Doors	
Yes	Verify windows are compliant with windstorm/Green Standard requirements	
No	Door and window headers are sized properly, load-bearing and non load-bearing	
Yes	House wrap is installed in all window and door openings prior to installation of windows/doo	
No	Windows Doors Inspector Observation Remarks	
	Exterior Inspection	
No	Exterior walls are plumb and straight (no bows)	
No	Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible)	
No	All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement	
No	All butt-joints are less than 1/8 inch, both siding and trim	
No	Use trim nails on 1x4 Hardie trim (siding)	
No	All roof jacks installed	
No	Every door and window location and size are confirmed	
No	Window and door openings are plumb	
110	Sheathing on the house is cut tight, straight, without gaps or holes, and nailed per plan	
No	specifications	



rior Inspection Observation Remarks: Roof/Attic AC ductwork in place properly installed, no gaps or openings
AC ductwork in place properly installed, no gaps or openings
ntakes/returns are on the main floor
windstorm/fortified appurtenances are in place
f sheathing is flat, no valleys or high places
f decking is installed with small gap 1/16–1/8 inch on all end joints
f sheathing is flat, no valleys or high places. Radiant barrier installed
ble check elevation on all 4 sides (with floor plans)
oof jacks installed
F/Attic Inspector Observation Remarks

Signatures

Under penalties of perjury, I certify that the information presented in this document is true and accurate to the best of my knowledge and belief. I further understand that providing false representations herein constitutes an act of fraud. False, misleading or incomplete information may result in my ineligibility to participate in Programs that will accept this document.

Warning: Any person who knowingly makes a false claim or statement to HUD may be subject to civil or criminal penalties under 18 U.S.C. 287, 1001 and 31 U.S.C. 3729

Inspector Printed Name: dilshadAli Inspector Signature:	Date: 02/09/2022
Superintendent Printed Name: super Superintendent Signature:	Date: 02/09/2022

 $^{**}Based\ upon\ IRC\ 2012,\ ADA\ 2010,\ HUD\ Housing\ Quality\ Standards\ and\ CDR\ Design\ Standards$



Image not found or type unknown





























































Deficiencies























