

Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Project Information			
GLO's Designated Representative ("GDR") Name: Waggoner		Contract No. and/or WO: 3659466	
Applicant Name: sdfsd		Co-Applicant Name:	
Physical Address:			
Building Contractor Name:		Floor Plan: BONSAI (BON)	
Must be Completed Immediately Prior to Insulation and Drywall			
General Inspection			
Yes No x N/A	Confirm which Green Standard applies.		
Yes No x N/A	Resilient roof photos verified: 1) Taped decking seams 2) Button cap nails used		
Yes No x N/A	Building permit and green tags in place and v	risible.	
Yes No x N/A	Confirm foundation municipal tag and engine and available (if applicable).	eer's report is issued (with the plans)	
Yes No x N/A	Verify it's framed according to plans, correct number of rooms, bathrooms, windows and double check elevation (option selection), roof, etc		
Yes No x N/A	At least one 36-inch entrance door on an accessible route served by no-step entrance or ramp		
Yes No N/A	Check finished slab surface complete/plumbing entry points patched and cured		
x Yes No No N/A	No subfloor areas of unevenness exceeding 3/8 inch per 36 inches		
x Yes No No N/A	Confirm rough opening for interior passage doors will accommodate a 32-inch door, unless the door provides access only to closet of less than 15 sq. ft. in area		
Yes No x N/A	Each hallway has a width of at least 36 inches and is level		
Yes No x N/A	Anchor bolts, washer, nuts, all tightened (if applicable)		
Yes No x N/A	2x6 joist hangers are installed at attic/all areas, with appropriate number of nails		
Yes No x N/A	Check AC drain installed and visually clear of debris		
Yes No x N/A	Gas and electric meter location reasonably near home		
Yes No X N/A	Poly spray foam at slab and roof baffles done as required		
Yes No x N/A	All trade nail guards in place		
Yes No X N/A	Framing is free from irregularities such as ex- notching or scabbing, or overall damage. Not		
Yes No x N/A	Inside of home is free from debris and swept		
Yes No x N/A	All trash is picked up and placed in trash area	/dumpster	
Inspector Observation Remarks:			

Disclaimer: The Texas General Land Office has made every effort to ensure the information contained on this form is accurate and in compliance with the most up-to-atte CDBG-DR and or CDBG-MT federal rules and regulations, as applicable. It should be noted that the Texas General Land Office assumes no liability or



Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Interior Inspection		
Yes No x N/A	Each bathroom is reinforced with blocking for potential grab bar installation as	
	required. (32- 38" High Minimum, ADA 2010)	
Yes No x N/A	Verify water source located on a short wall, control is on either long or short wall	
	of rollin shower when a permanent seat is present (if applicable) ADA 2010.	
Yes No x N/A	Check plan on sizes of ceiling joists and rafters. Check doubles around openings	
Yes No x N/A	Studs are installed at 16 inches on center	
Yes No x N/A	Check windstorm clips are present	
Yes No x N/A	All receptacles (electric outlets) at least 15 inches above floor	
Yes No x N/A	Light switches, fan switches and thermostat no higher than 48 inches from floor	
	Each breaker box is located not higher than 48 inches above the floor inside the	
Yes No x N/A	building on the first floor in the utility room or garage; unless the applicable	
	building code or codes do not prescribe another location for the breaker boxes	
Yes No x N/A	Check all electrical clears door casings, and that it is not behind door swing	
Yes No x N/A	Smoke detector and carbon monoxide detector locations wired	
Yes No x N/A	All walls and corners are plumb	
Yes No x N/A	Toilets at 17-19 inches on center from side wall	
Yes No x N/A	Space is provided on both sides of doors for casing	
	Windows and Doors	
Yes No x N/A	Windows and Doors Verify windows are compliant with windstorm/Green Standard requirements	
Yes No x N/A Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements	
Yes No x N/A Yes No x N/A Yes No x N/A		
Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors	
Yes No x N/A Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors	
Yes No x N/A Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors	
Yes No x N/A Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors arks:	
Yes No x N/A Yes No x N/A Inspector Observation Rema	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors arks: Exterior Inspection	
Yes No No N/A Yes No No N/A Inspector Observation Rema	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors arks: Exterior Inspection Exterior walls are plumb and straight (no bows)	
Yes No x N/A Yes No x N/A No x N/A Inspector Observation Rema Yes No x N/A Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors arks: Exterior Inspection Exterior walls are plumb and straight (no bows) Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed.	
Yes No x N/A Yes No x N/A Inspector Observation Rema	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors **Take:** Exterior Inspection Exterior walls are plumb and straight (no bows) Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible)	
Yes No x N/A Yes No x N/A No x N/A Inspector Observation Rema Yes No x N/A Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors **Restrict Inspection** Exterior Walls are plumb and straight (no bows) Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible) All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped	
Yes No x N/A Yes No x N/A Inspector Observation Remains Yes No x N/A Yes No x N/A Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors **Received Inspection** Exterior Inspection** Exterior walls are plumb and straight (no bows) Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible) All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement	
Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors **Restrict Inspection** Exterior Walls are plumb and straight (no bows) Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible) All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement All butt-joints are less than 1/8 inch, both siding and trim Use trim nails on 1x4 Hardie trim (siding) All roof jacks installed	
Yes No x N/A Yes No x N/A Yes No x N/A Inspector Observation Remains Yes No x N/A	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors **Restantial Exterior Inspection** Exterior walls are plumb and straight (no bows) Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible) All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement All butt-joints are less than 1/8 inch, both siding and trim Use trim nails on 1x4 Hardie trim (siding) All roof jacks installed	
Yes No x N/A Yes No x N/A Inspector Observation Remains Yes No x N/A Nisclained: The Texas General Land Office of the county	Verify windows are compliant with windstorm/Green Standard requirements Door and window headers are sized properly, load-bearing and non load-bearing House wrap is installed in all window and door openings prior to installation of windows/doors arks: Exterior Inspection Exterior walls are plumb and straight (no bows) Lap Siding: 'HZ10' Hardie Plank, 6 1/4", smooth or textured finish, pre-primed. (Installed measurement 5" visible) All siding is free of deficiencies. Note any cracked, dented, bowed, or chipped siding that requires replacement All butt-joints are less than 1/8 inch, both siding and trim Use trim nails on 1x4 Hardie trim (siding) All roof jacks installed All roof jacks installed All roof jacks installed All roof jacks installed	



Texas General Land Office Community Development and Revitalization Form 11.10 Progress Inspection Checklist

Yes No x N/A	Sheathing on the house is cut tight, straight, without gaps or holes, and nailed per			
	plan specifications			
Yes No x N/A	Two exterior hose bibs (front/back).			
Yes No x N/A	Verify minimum ½ inch expansion gap: between siding and porch floor, and between ramp and siding			
Inspector Observation Remarks:				
	Roof/Attic			
Yes No x N/A	HVAC ductwork in place properly installed, no gaps or openings.			
Yes No x N/A	AC intakes/returns are on the main floor			
Yes No x N/A	All windstorm/fortified appurtenances are in place			
Yes No X N/A	Roof sheathing is flat, no valleys or high places. Radiant barrier installed.			
Yes No x N/A	Roof decking is installed with small gap 1/16–1/8 inch on all end joints.			
Yes No X N/A	Roof sheathing is nailed per plan and windstorm requirements.			
Inspector Observation Remarks:				
Signatures				
Under penalties of perjury, I certify that the information presented in this document is true and accurate to the				
best of my knowledge and beli	best of my knowledge and belief. I further understand that providing false representations herein constitutes an			
act of fraud. False, misleading or incomplete information may result in my ineligibility to participate in Programs				
that will accept this document.				
Warning: Any person who k	nowingly makes a false claim or statement to HUD may be subject to civil or			
criminal penalties under 18 U.S.C. 287, 1001 and 31 U.S.C. 3729				
Inspector Printed Name:				
	Date:			
Inspector Signature: Image not found or type unknown				
Superintendent Printed Name: fdg				
	Date:			
Superintendent Signature:				
Disclaimer: The Texas General Land Office h	as made every effort to ensure the information contained on this form is accurate and in compliance with the most up-to-			

date BABG TIPBETTIRE SOPE; MD A 2010; A UDI From Still of Progress Inspired and Office assumes no liability or Forms VIII 10fo Progress Inspired and/or revised fede Palgal's and regulations and the Texas General Land Office's standard review and update schedule.